

Caracas Construction Corporation

592 Holyoke Street
Ludlow, MA 01056
(413) 547-6200

Circle Drive and School Connection Water Main Improvements
West Springfield, MA

Construction Schedule		
Monday		Friday
06/05/23	Begin Mobilization / Layout / Test Pits	06/09/23
06/12/23	Circle Drive - Install Water Main from STA 10+75 to 16+20	06/16/23
06/19/23	Circle Drive - Interconnection between STA 15+00 to 16+00, Hydrant installation between STA 10+75 & 16+20 / Test Pits in School Zone	06/23/23
06/26/23	School Connection - Tapping Sleeve / Install Water Main from STA 20+00 to 13+00 / Clearing & Grubbing at STA 10+75	06/30/23
07/03/23	Tentative 4th of July Shutdown - To Be Confirmed	07/07/23
07/10/23	School Connection - Install Water Main from STA 13+00 to 3+00	07/14/23
07/17/23	School Connection - Install Water Main from STA 3+00 to 0+00 / Install Hydrants between STA 20+00 and 0+00 / Pressure Test and Disinfect Water Main between STA 0+00 and 20+00	07/21/23
07/24/23	Install Water Services between STA 20+00 and 0+00 / Perform Interconnection at STA 0+00 / Begin Loam & Seed Restoration	07/28/23
07/31/23	Finish Loam & Seed Restoration / Any misc. work needed to leave school zone ready for fall restart	08/04/23
08/07/23	Circle Drive - Install Water Main from STA 0+25 to STA 7+00	08/11/23

08/14/23	Circle Drive - Install Water Main from STA 7+00 to 9+75/ Install Hydrants/ Pressure Test & Disinfect Water Main	08/18/23
08/21/23	Circle Drive - Install Drain Manholes 57 and 54 / Install 18", 24" and 36" Drain Pipes	08/25/23
08/28/23	Circle Drive - Install Catch Basins and 12" Drain Pipe / Install Subdrain / Water Services between STA 10+75 to 16+20	09/01/23
09/04/23	Circle Drive - Water Main Interconnection between STA 0+25 & 9+75 / Start water services between STA 0+25 & 9+75	09/08/23
09/11/23	Circle Drive - Finish water service connections between STA 0+25 & 9+75	09/15/23
09/18/23	Project Cleanup / Loam Restoration / Punch List	09/22/23